

Measures to prevent the spread of the liquid including radioactive materials (Zeolite)

1. Purpose

As the measures to prevent the spread of the liquid including radioactive materials, the material (Zeolite) that absorbs radioactive materials will be put in front of the Inlet Screen Room of Units 1 to 4.

2. Flow of work


The radioactive absorbent (Zeolite) will be packed in large sandbags and put in front of the Inlet Screen Room of Units 1 to 4.

The large sandbags put in place will be pulled up regularly. By measuring surface radiation dose, etc, the effect of absorbing radioactive materials will be confirmed.


3. Schedule

Regarding the putting the material that absorbs radioactive materials (Zeolite) in place, it will be carried out as soon as the material is arranged and preparations are complete.

On 15 April, 3 large sandbags were put in place.



作業・設置状況イメージ図



福島第一原子力発電所 ゼオライト入り土嚢

Fukushima Dai-ichi NPS large sandbags in Zeolite

撮 影：東京電力株式会社


TEPCO

撮影日：平成23年4月14日15時撮影

場 所：2号機スクリーン南側

Unit 2 Southern Side

Measures to prevent the spread of the liquid including radioactive materials



1. Large-sized sandbags. 2. Silt fence. 3. Steel plate insulation. 4. Sheet Pile. 5. Sliding timber Weir